

The background of the slide is a topographic map of the Earth, showing the Americas and surrounding oceans. The map uses a color gradient where green represents lower elevations and brown/orange represents higher elevations. The EarthScope Project logo is centered at the top, featuring the word "earth" in a white serif font, "scope" in a larger white serif font with a small globe icon inside the letter 'o', and "PROJECT" in a smaller, spaced-out, orange sans-serif font below it.

earth scope PROJECT

USArray EFEC Site Review

May 17, 2006



Outline


- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson



USArray Summary Status

- **Array Operations Facility (AOF)**
 - Supporting the Transportable and Flexible Arrays
- **Array Network Facility (ANF)**
 - Servicing over 160 Transportable Array stations and Flexible Array experiments with real-time telemetry
 - See displays/posters
- **Siting Outreach**
 - 1st quarterly *onSite* newsletter distributed to landowners (joint with UNAVCO and EarthScope E&O)
 - 6 Backbone sites identified for Museum Lite display
 - Training workshop for sites in Utah, Idaho, and Montana begins May 22
 - See posters

USArray Performance





Key USArray MREFC Milestones

- 39 Permanent Array stations by Sept 2006
- 400 operating Transportable Array stations by Sept 2007
- 2400 Flexible Array Instruments by Sept 2008
- 7 permanent and 20 transportable MT stations by Mar 2007
- Seismic station data availability of 85%



Outline

- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson



earth scope

PROJECT

USArray Transportable Array

Robert Busby

Transportable Array Manager

EPEC Site Review

May 17, 2006

Transportable Seismic Array

- Review of Year 3 and MRE Goals
- Progress of the Array
- Performance
- Special Topics:
 - Operational Concerns
 - Construction and Installation
 - Crew Strength
 - Permitting Plans
 - Current Permit status





Transportable Array: Year 3 Goals

EarthScope Year 3 Oct 2005 - Sept 2006

- Permitting in eastern Nevada, Idaho, western Montana, Utah and Arizona
- Permit goal is
 - 16 per month
 - In-hand permits for about three month lead time on Construction, or 42 permits
- Routine deployment phase in Oregon, Washington and western Nevada
 - Installation
 - 10 stations per month
 - Construction
 - 14 stations per month

Transportable Array Status


- End of April 2006

168 stations operating

- 64 shared stations
- 104 new stations
- End of Quarter goal 200

Near term Work Plan


- Completing SE NV (24)
- Construction / Installs in Oregon (33) to mid June
- Construction / Installs in WA June / July



MRE Goal

**MRE goal is 400
operating stations
by Sept 2007**

**Rolling of the Array
begins under O&M
in Jan 2008 with
removal from
Northern California
and Cascades**





Measuring Progress


- EVM tracks budget and schedule in terms of dollar value
- Equivalent Station is an EarthScope measure of Schedule

TA Equivalent Station Model

– Equipment available	5%
– Recon Complete	20%
– Permit submitted	5%
– Permit accepted	20%
– Site constructed	20%
– Equipment installed	20%
– Data flow started	5%
– Station certified	5%
=====	
Total	100%



Equivalent Stations (through March 2006)






Transportable Array Production


**Last Quarter matched
production rate needed
for MRE and O&M**

Per Quarter Production



Transportable Array EVM

1.4.3 Transportable Array Stations






Budget Projections to Completion

- April 2006 Cost Baseline used revised unit cost estimates for station construction and installation. Flexible crew scheduling is new basis rather than turn-key staff contracts.
- Using current unit cost estimates and the planned production rate, we can complete the project for less.
 - Original Years 1-5 \$34,366,195 - Current Est. \$34,040,294


Facility Performance Metric




Broadband Performance Analysis

- Power Spectral Density (PSD) plots
- Overview of station response - 1 month at a time
 - Quickly shows any station problems
 - Can select and check any outliers


TA.A04A.--BHZ - October 2005




TA.B04A.--BHZ - October 2005




TA.D04A.--BHZ - October 2005




TA.E05A.--BHZ - October 2005




TA.V03C.--BHZ - October 2005




TA.U04C.--BHZ - October 2005



TA.S06C.--BHZ - October 2005



TA.P05C.--BHZ - October 2005





TA: Special Topics

Construction and Installation Crew Strength

- Construction contractor paid per site. Can add crews or stand down in bad weather
- Installation crew is Lead plus assist from shared pool. Can collapse to one team, expand to three.

Construction



42" dia. pipe set into 7' deep pit with concrete on either side of rubber membrane

Current method; custom trailer with water tank, room for cement bags, and onboard mixer



Flex conduit was replaced with straight sticks reducing field time significantly. Wires are pulled during construction phase

13 months of crew time annually at 16 sites per month








Installation



Lava Cap Winery. Site layout



Sensor alignment. Leveling and insulation takes over an hour



Power distribution panel. CDMA cell radio , Trace C12 charge controller, Phoenix terminal strip

**2 two-
person
crews**



View into vault. Sensor encased in sand, Q330 and baler on shelf, foam insulation



VSAT located in barn with AC power

Modularity in Communications

- Cellular Modem
- AC VSAT or BB provider
- Solar VSAT





Communications Variety

- 44% Cell modems
 - 40 Verizon, 4 Cingular
- 44% VSAT systems
 - 33 Wild Blue, 7 Hughes DirectWay, 4 SpaceNet
- 7% Broadband providers
 - 4 DSL, 1 Cable, 2 WiFi
- 5% Internet via Host
 - usually research campus

External Factors

- C05A Tolt Reservoir



11/17/2005 Construction



12/1/2005 Installation



S08C White Mtn Research Sta



C04A Brinnon, WA (below)

N02C Big Bar, CA



TA: Permitting Process

Siting / Permitting Process:

Office Reconnaissance

Field scouting

Recon Report

Technical Review


Verification visit

Permit Submitted

[Permit Conditions]

Permit Accepted

54 permits in-hand



TA: Permitting Plans

Idaho

- Univ. of Idaho Moscow 16 sites, 2 students
- Boise State University 25 sites
- BYU Idaho 10 sites, 2 students


Montana

- Montana Tech, Butte 30 sites, 4 students

Utah

- Univ. of Utah 45 sites, 6 students



- Siting Workshop in Salt Lake City at Utah Seismological Station on May 22
- Siting through July with main focus on northern mountainous sites



Interactions with Regional Networks

- **Integration of USArray stations into networks**
 - Advance planning on siting and permit
 - Pick and choose from operating stations lowers risk
 - Provide advice on costs and procedures to adequately form budgets for obtaining resources
 - Work out a transition plan for hardware
- **Assisting in delivery of USArray data into regional network operations**
 - More eyes on more data
 - More advanced analyses that are automated

Conclusion: A Team with a Mission





Outline

- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson

The background of the slide is a topographic map of the Earth, showing the Americas and surrounding oceans. The map uses a color scale where green represents lower elevations and brown/orange represents higher elevations. The EarthScope Project logo is centered at the top, with the word "earth" in a white serif font, "scope" in a larger white serif font with a small globe icon inside the 'o', and "PROJECT" in a smaller, spaced-out, orange sans-serif font below it.

earth scope PROJECT

USArray Flexible Array

Marcos Alvarez

Deputy Program Manager

EFEC Site Review

May 17, 2006




Flexible Array

Topics

- Quantitative measure of progress
(EVM as project management tool)
- Inventory and equipment
- Instrument use
- Experiments conducted and planned
- Array Operations Facility status


Flexible Array EVM

1.4.4 Flexible Array Stations



Flexible Array

Instruments Available (as of March 2006)



Flexible Array Inventory

	2004	2005	2006	2007	2008
Broadband	40	80	120	160	200
Short Period	40	80	120	160	200
Active Source	0	700	1200	1600	2000

Current Inventory (5.2.06)

- Broadband station = 80
- Short Period station = 120
- Active Source station = 1045





FA Example of EVM as the Project Management Tool

- Start with a complete Work Breakdown Structure (WBS) definition, assumptions and basis of estimate

“reflects our plan .. helps us keep the eye on the prize”

WBS Task 1.4.4.2: Flexible Array Procurement

Definition: Includes the purchase of components needed for the 2400 Flexible Array stations including sensors, data acquisition systems, and power systems.

WBS Task 1.4.4.2.1: Sensors

Definition: Includes 200 broadband sensors, 200 short-period sensors and 4000 active source sensors and their cables.

Assumptions: The broadband sensors purchased for the Flexible Array are Guralp CMG 3T, three component, 120-second period to 50-Hz flat velocity response or equivalent sensors. Each broadband sensor is purchased with an accompanying breakout box and cable. A handheld control unit is purchased for every 5 broadband sensors. Custom cables are required to connect the broadband sensor to the Reftek R130 (or equivalent). The short-period sensors purchased for the Flexible Array are Guralp CMG 40T-1, three component, 1-second period to 100-Hz flat velocity response or equivalent sensor. Custom cables are required to connect the short-period sensor to Reftek R130 (or equivalent). For each of the planned 2000 single-channel miniature recorders, two vertical geophones will be purchased. One of these geophones is the Geospace GS11D 4.5 Hz, amphibious land case and 3-inch spike or equivalent sensor. The other active - source sensor is the Sercel L-40A, 40 Hz, amphibious land case and 3-inch spike or equivalent sensor.

Basis of Estimate: IRIS purchase order number 06-00141 for the purchase of 40 CMG 3Ts was referenced as a basis for this estimate. IRIS purchase order number 06-00132 for the purchase of 40 CMG 40T-1s was referenced as a basis for this estimate. IRIS purchase order number 06-00284 for the purchase of 40 CMG 40T-1s was referenced as a basis for this estimate. IRIS purchase order number 05-00053 for the purchase of 175 Geospace GSC1267 15-foot Guralp to Reftek 130 cables was referenced as a basis for this estimate. IRIS purchase order number 06-00132 for the purchase of 400 Sercel L40A was referenced as a basis for this estimate.



FA Example of EVM as the Project Management Tool

- Use detailed budget and schedule to plan purchases and achieve milestones

WBS	Description	Accounting Code	Budget	Oct-05	Nov-05	Dec-05	Jan-06	Feb-06	Mar-06	Apr-06	May-06	Jun-06
1.4.4 .2 .0	Procurement	qty Y1 qty Y2 qty Y3 qty Y4 qty Y5 tot qt unit cost	3,933,540	0	0	0	0	467,967	861,640	941,067	395,100	658,728
1.4.4 .2 .1	Sensors		2001-315									
	BB (CMG-3T)	40 32 48 40 40 200 \$16,000	2001-315-44-15	768,000				144,000		144,000		160,000
	#							9		9		10
	Short-period	20 60 40 40 40 200 \$4,200	2001-315-47-10	168,000				33,600		33,600		33,600
	#							8		8		8
	Active source	1100 1300 800 800 4000 \$200	2001-315-47-10	260,000				100,000				160,000
	#							500				800
	Sensor cables	80 80 80 80 80 400 \$750	2001-315-47-11	60,000				15,000		15,000		15,000
1.4.4 .2 .2	DAS		2001-316									
	Hi-resolution	80 80 80 80 80 400 \$8,700	2001-316-44-03	696,000				348,000		348,000		
	#							40		40		
	Texan	700 500 400 400 2000 \$2,700	2001-316-47-55	1,350,000				270,000	270,000	270,000	270,000	270,000
	#							100	100	100	100	100
1.4.4 .2 .3	Power		2001-317									
	Solar panels, batteries, etc.	80 80 80 80 80 400 \$2,250	2001-317-47-45	180,000				45,000			45,000	
	Lightning protection	40 40 40 40 40 200 \$300	2001-317-47	12,000				12,000				
	Enclosures	80 80 80 80 80 400 \$500	2001-317-47	40,000				10,000		10,000	10,000	10,000
1.4.4 .2 .4	Communications		2001-318									
	hardware	2 4 4 4 14 \$800	2001-318-47-13	3,200						1,600		
	data transmission (VSAT)	4 4 4 12 \$960	2001-318-56-20	3,840						960		960
	radio hardware	40 45 45 45 175 \$1,500	2001-318-47-70	67,500						67,500		
1.4.4 .2 .5	Other Station Equipment		2001-319									
	miscellaneous materials	80 80 80 80 80 400 \$350	2001-319-47-03	28,000						14,000		
	shipping cases	80 80 80 80 80 400 \$600	2001-319-47-12	48,000				24,000		24,000		
	sensor vault	80 80 80 80 80 400 \$200	2001-319-47-56	16,000				4,000		4,000		
1.4.4 .2 .6	Additional Equip./Supplies		2001-320									
	Data Concentrators	10 10 10 10 10 50 \$8,000	2001-320-47-03	80,000				40,000				
	Networking Equipment		2001-321-47-03	20,000				5,000			5,000	
	Lab Equipment		2001-322-47-50	33,000				8,250		8,250		8,250
	Supplies & Services		2001-323-47-03	100,000							50,000	

FA Example of EVM as the Project Management Tool

- Monthly inventory reports from the AOF are merged with invoices and expenses to calculate Cost Schedule Status Reports (CSSR)

FA_inventory_March.xls												
	A	B	C	D	E	F	G	H	I	J	K	
1	Flexible Array - Procurement Report											
2												
3	Please enter quantities in inventory as of:				3/31/06							
4												
5	cumulative-to-date				Quantities	Yr 3	Planned Quantities			MRE-YR3		
6					Available	unit cost	through MRE-YR3			Open Qty		
7	Sensors	2001-315										
8		BB (CMG-3T)			80	\$14,500		120		40		
9		Short-period			100	\$3,500		120		20		
10		Active source			1600	\$200		2400		800		
11												
12	DAS	2001-316										
13		Hi-resolution			180	\$7,500		240		60		
14		Texan			800	\$3,200		1200		400		
15												
16												
17	Power	2001-317					(240 FA power stations)					
18		65 Watt Solar Panels			180	\$390		360		180		
19		mount brackets			120	\$440		240		120		
20		power boxes and cables			160	\$230		240		80		
21		enclosures (field)			120	\$350		240		120		
22												
23												
24	Communications	2001-318					(120 FA communications stations)					
25		Wilan radios, antennas and cables			40	\$1,600		144		104		
26		VSAT hardware system			1	\$1,900		6		5		



- N11

Flexible Array			as of 2/28/06		Current Period					Cumulative to date						
WBS	Description		Accounting Code	Feb-06 Budget	Earned Value	Actual Costs	Variance		Cum-T-D Budget	Earned Value	Actual Costs	Variance				
							Sched	Cost				Sched	Cost			
1.4.4	.1	.0	Flexible Array - Management		10,974	10,974	9,534	0	1,023	280,757	280,757	239,998	0	40,758		
1.4.4	.1	.1	Personnel													
			Salaries	2001-301-40	5,968	5,968	6,833	0	(865)	157,908	157,908	135,870	0	22,038		
			PASSCAL Program Manager													
			PASSCAL Assistant PM													
			Fringe	pool rate	2,089	2,089	2,528	0	(439)	55,268	55,268	50,851	0	4,417		
1.4.4	.1	.2	Travel													
			Staff	Domestic travel	2,500	2,500	172	0	2,328	58,500	58,500	17,898	0	40,602		
			Misc.	Domestic travel	0	0	0	0	0	0	0	2,276	0	(2,276)		
			Staff	Foreign travel	417	417	0	0	0	9,081	9,081	0	0	9,081		
1.4.4	.1	.3	Other Direct Costs													
			Printing	2001-300-48-0	0	0	0	0	0	0	0	1,055	0	(1,055)		
			Meetings	2001-301-56-0	0	0	0	0	0	0	0	225	0	(225)		
			Software	2001-301-54-0	0	0	0	0	0	0	0	163	0	(163)		
			Materials & Supplies	2001-301-47	0	0	0	0	0	0	0	(208)	0	208		
			Shipping	2001-301-56-1	0	0	0	0	0	0	0	1,624	0	(1,624)		
			Prof. Services	2001-301-56-0	0	0	0	0	0	0	0	30,246	0	(30,246)		
1.4.4	.2	.0	Procurement		590,250	247,997	215,892	(342,253)	32,105	7,928,558	5,494,691	5,196,204	(2,433,867)	298,487	qty	
1.4.4	.2	.1	Sensors													
			BB (CMG-3T)	2001-315-44-1	116,000	0	0	(116,000)	0	1,212,768	1,080,960	1,146,374	(131,808)	(65,414)	80	
			Short period	2001-315-47-1	28,000	35,000	40,680	7,000	(5,680)	308,000	315,000	339,626	7,000	(24,626)	90	
			Active source	2001-315-47	120,000	0	0	(120,000)	0	480,000	220,000	124,382	(260,000)	95,618	1100	
			Sensor cables	2001-315-47-1	6,250	0	0	(6,250)	0	91,250	17,414	17,414	(73,836)	0		
1.4.4	.2	.2	DAS													
			Hi-resolution	2001-316-44-0	0	150,000	149,847	150,000	153	1,710,720	1,260,720	1,324,295	(450,000)	(63,575)	180	
			Texan	2001-316-47-5	320,000	0	2,452	(320,000)	(2,452)	2,876,120	2,240,000	1,870,599	(636,120)	369,401	700	
1.4.4	.2	.3	Power													
				2001-317		47,400	7,206	47,400	40,194	526,000	158,700	179,302	(367,300)	(20,602)		
1.4.4	.2	.4	Communications													
				2001-318		0	110	0	(110)	339,300	65,900	58,214	(273,400)	7,686		
1.4.4	.2	.5	Other Station Equipment													
			miscellaneous materials	2001-319	0	8,513	8,513	8,513	0	1,400	9,428	9,428	8,028	0		
			shipping cases	2001-319-47-1	0	5,895	5,895	5,895	0	40,000	44,983	44,983	4,983	0		
			sensor vault		0	33	33	33	0	20,000	33	33	(19,967)	0		
1.4.4	.2	.6	Additional Equip/Supplies													
			Data Concentrators	2001-320	0	0	0	0	0	95,000	0	0	(95,000)	0		
			Networking Equipment	2001-321	0	0	0	0	0	30,000	47,082	47,082	17,082	0		
			Lab Equipment	2001-322	0	0	0	0	0	58,000	19,547	19,547	(38,453)	0		
			Supplies	2001-323	0	1,156	1,156	1,156	0	140,000	14,924	14,924	(125,076)	0		
1.4.4	.3	.0	Subawards		30,750	30,750	12,524	0	18,226	532,008	532,008	275,399	0	256,609		
1.4.4	.3	.1	Array Operations Facility	2001-301-53-7	30,750	30,750	12,524	0	18,226	532,008	532,008	275,399	0	256,609		
1.4.4	.0	.0	Flexible Array - Subtotals		631,974	289,721	237,950	(342,253)	51,771	8,741,323	6,307,456	5,711,602	(2,433,867)	595,854		
											% of PV	% of EV	SV% of PV	CV% of EV		
											72.16%	90.55%	-27.84%	9.45%		



Flexible Array Standard Station Equipment



Spread-spectrum internet protocol radio system for 200 stations

65 W x 1.5 solar modules and mounting systems for 400 stations

Instrument enclosure system




Flexible Array Standard Station Equipment

**Sensor vault
systems for 400
stations**



**Charge and power
control systems for
400 stations**



**Insulated equipment
enclosures for 400
stations**



Sensor Quality / Performance

Has USArray had any trouble with the sensors?



Guralp CMG 3T:

- 190 units received (TA & FA), 34 returned for RMA; **18 % rejection**
- New sensors are now being tested at the factory using AOF procedures before shipment
- Manufacturer delivered **on schedule** for Year 1 and Year 2
- Delivery **delays** for Yr3 have not affected campaign schedules



Guralp CMG 40T 1 Hz:

- 100 units received (FA), 2 returned for RMA; **2 % rejection**
- Deliveries have either been **on schedule** or ahead of schedule




Streckeisen STS2:

- 100 units received (TA), 3 awaiting returned for RMA; **3 % rejection**
- Manufacturer delivered **on schedule** for Year 1 and Year 2
- Delivery **delays** for Yr3 have not affected installation schedules


Broadband Station Use and Inventory

Is the USArray campaign pool over or under subscribed?




Short Period Station Use and Inventory

Is the USArray campaign pool over or under subscribed?




Texan Use and Inventory

Is the USArray campaign pool over or under subscribed?




Experiments Conducted 2004

Name	PIs	Type	#
Trapped Waves	Y.G. Li	Short Period Stand alone	40
Paso Tres	Roecker/ Thurber	Short Period Telemetered	12
NW - Nevada	Klemperer	Active Source Short Period	700 100




Experiments Conducted 2005

Name	PIs	Type	#
SNEP	Owens/ Jones/ Zandt/ Gilbert	Broadband Stand alone	48
Tremor	Creager	Broadband Short Period	5 6
NUTT	Louie	Active Source	700



Experiments Planned 2006

Name	PIs	Type	#
CAFE	Creager/	Broadband	48
	Rondenay/	Short Period	15
	Abers	Stand alone Telemetered	
CRB-Wallowa	Humphreys	Broadband	20
Urban Yield	Snelson	Active Source	40 0
Utah 06	Stump	Active Source	40 0
		Short Period	30
FZ Compliance	Y.G.Li	SP	40



USArray Functions at the Array Operations Facility

Transportable Array

TA Coordinating Office

- Coordinate field logistics
- Produce GIS products
- Coordinate permits
- Maintain data base

Testing

- Sensors
- DAS's
- Communications
- Power systems

Station Kitting

- Assemble construction, power and comms

Instruments & Equipment

- Procure
- Receive
- Inventory



Shipping

- Pack and ship to field locations and depots

Flexible Array

Experiment Support

- Provide training to PIs
- Coordinate field logistics with PIs
- Provide limited field support

Data Archiving Support

- Receive raw and meta data from field
- Archive data at DMC
- Monitor real-time data



Inventory System for Flexible Array Equipment

Receive, barcode and input into data base all new equipment at AOF

Maintenance records added to data base

Experiment code assigned, shipping list provided with experiment

Equipment summaries used to track and schedule

Equipment reconciled at end of experiment

PASSCAL Inventory System - 2006.035 (Pisuser:pisuser)

File Inventory Experiments Addresses Shipments Maintenance Options Verify Display DB Help

LIST OF INVENTORY ITEMS (2006-05-01 16:28:51) [L]

Line#	Barcode	IK	Phylum	Class	Order	Family	Genus	Species	IST	Owner	ICM	Value	CurExp	Inside
0001	50001500												200522-SNEP	5000735
0002	50001500												200429-PASO-TRES	

PASSCAL Inventory System - 2006.035 (Pisuser:pisuser)

File Inventory Experiments Addresses Shipments Maintenance Options Verify Display DB Help

LIST OF EXPERIMENTS WITH ITEMS (2006-05-01 16:37:51) [P]

Listed: Owner, Barcode, Kingdom, Phylum, Class, Order, Family, Genus, Species, State

1. 200522-SNEP

=====

1. (51x)FA. 5000160, GI. POWER. DCREGULATOR. , Power box, green, N

2. (25x)FA. 5000230, GI. CABLES. SENSORCABLES. , Guralp, 5meter, 26soc/26soc, N

3. (2x)FA. 5000315, GI. SENSOR. HCU, Guralp, CMG-3T, , N

4. (46x)FA. 5000462, GI. POWER. SOLARPANEL. , Framed, 65W, N

5. (48x)FA. 5001287, GI. SENSOR. BOB, Guralp, CMG-3T, , N

6.

7.

8.

9.

10.

11.

12.

13.

14. (2x)PASSCAL. 1000046, GI. BACKPACK. BACKPACK. , Laptop style, , N

15. (24x)PASSCAL. 1000056, GI. CABLES. 130CABLES. , Guralp, 1 to 3 meter, 19pin, 26pin, N

16. (2x)PASSCAL. 1000077, GI. CASE. CFCASE. PASSCAL. 130 Drivcase. 20 CF cards. N

17.

18.

19.

20.

21. (1x)PASSCAL. 1000227, GI. COMPUTER. HANDTERMINAL. Sony. Clie case, , N

22. (1x)PASSCAL. 1000228, GI. COMPUTER. HANDTERMINAL. Sony. Clie plug adapter, , N

23. (1x)PASSCAL. 1000229, GI. COMPUTER. HANDTERMINAL. Sony. Clie power adapter, , N

24. (1x)PASSCAL. 1000230, GI. COMPUTER. HANDTERMINAL. Sony. Clie USB cable, , N

25.

26.

27.

28.

29. (54x)PASSCAL. 1006259, GI. CABLES. 130CABLES. REF TEK. Clockcable, 33feet, 8pin/8pin, N

30. (2x)PASSCAL. 1006445, GI. CABLES. DCPowerCABLES. PASSCAL. , 4pin/alligator, N

31. (5x)PASSCAL. 1006446, GI. COMPUTER. HANDTERMINAL. Sony. Clie, , N

32. (1x)PASSCAL. 1006450, GI. CABLES. DCPowerCABLES. PASSCAL. , 4pin/fork-ring, N

33. (25x)PASSCAL. 1006452, GI. CABLES. 130CABLES. , Guralp, long, 19pin/26soc, N

34. (2x)PASSCAL. 1006453, GI. POWER. DCSUPPLY. Samlex. SEC-1215A, , N

35. (8x)PASSCAL. 1007755, GI. POWER. SOLARPANEL. , Framed, 65W, N

36. (3x)PASSCAL. 1007761, GI. COMPUTER. CFCARD. , Compact Flash, 1GB, N

37. (113x)PASSCAL. 1007762, GI. COMPUTER. CFCARD. , Compact Flash, 2GB, N

38. (61x)PASSCAL. 1007884, GI. CABLES. DCPowerCABLES. , 14gauge, 3pin/fork-ring, N

39. (1x)PASSCAL. 1008936, GI. CABLES. 130CABLES. PASSCAL. Pigtail, U77/19pin, N

40. FA. 5000518, IB. BOX. BOX. Hardigg. BSP. Purple, BSP240, N

41. FA. 5000519, IB. B

42. FA. 5000521, IB. B

43. FA. 5000522, IB. B

44. FA. 5000523, IB. B

45. FA. 5000562, IB. BOX. BOX. Hardigg. BSP. Purple, BSP240, N

46. FA. 5000575, IB. BOX. BOX. Hardigg. BSP. Purple, BSP51, N

47. FA. 5000577, IB. BOX. BOX. Hardigg. FG. CMG-3T, Purple, FG1, N

48. FA. 5000586, IB. BOX. BOX. Hardigg. FG. CMG-3T, Purple, FG10, N

1 experiment listed.

**Full listing of all FA equipment and location:
>6500 FA items**

Summaries and shipping documents provided

Custom barcodes attached to equipment

Experiment equipment listing (SNEP)

Inventory Information Cycle

Bulk Ship

Array Operations Center

- barcode new equipment
- input all info into db (in-house)
- track maintenance
- produce shipping & status docs
- reconcile & update database from field and ANF info
- reports to IRIS HQ

email, phone communication

TA - Field Depots

- receive shipment, confirm pallets

TA - Field Deployment Teams

- pick-up equipment from depots
- install equipment
- document serial numbers & station locations in installation reports

ANF

- input metadata from TA field installation reports into real-time data monitoring system



email report

orb2orb, metadata

Personnel





Outline

- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson



earth scope PROJECT

USArray Permanent Array

Kent Anderson

Permanent Array Program Manager

*EFEC Site Review
May 17, 2006*




Topics

- Status
 - Work accomplished
 - Data quality
 - Synergy
- Plan for completion
 - Current position on baseline
 - Remaining tasks




Equivalent Stations (through March 2006)




Permanent Array EVM


1.4.2 Backbone Stations



Permanent Array Component of the Backbone







Backbone Sites



Backbone Improvements

WVOR PSD Mode




Day of Year (2005)

Power Spectral Density


US WVOR -- BHZ

17124 PSDs : 2004:365 - 2006:094




GMT 2006 Apr 13 08:01:24 US WVOR -- BHZ PSD PDF


Differential PDF plot
WVOR-BHZ Jan 2006 - Jan 2005



Differential PDF plot
WVOR-BHN Jan 2006 - Jan 2005



Differential PDF plot
WVOR-BHE Jan 2006 - Jan 2005



Co-located GPS



Permanent Array - Remaining Tasks

78% of all work is complete





Remaining Schedule

- **May**

- ECSD - Install from 8-19 May
- KSU1 - Install from 22-31 May
- SCIA - Install from 20-31 May

- **June**

- BRAL - Installation 5-15 June
- CNNC - Installation 19-31 June
- NLWA - Installation 5-14 June
- KVTX - Installation 16-26 June

- **July**

- EYMN - Installation 5- 17 July
- JFWS - Installation 7-19 July
- PKME - Installation 17-28 July

- **August**

- EGAK - Installation 1-15 Aug
- WRAK- Installation 17-31 Aug
- COWI - Installation 1 - 15 Aug
- GRMI - Installation 1 -15 Aug
- HDIL - Installation 16 - 29 Aug

- **September**

- AGMN - Installation 5-20 Sept

Permanent Array Personnel



- IRIS
 - Rob Woolley
 - Rhett Butler
 - Kent Anderson
- USGS
 - Lind Gee
 - John Derr
 - Bob Hutt
- Honeywell
 - Doug Ford
 - Kyle Persefield
 - Jared Anderson
 - Steve Roberts
 - Leo Sandoval
- Not Pictured
 - USGS
Alena Leeds, Mark Meremonte, Jim Allen, John McMillan
 - Temporary hires
Mike Bolz, Mike Busby, Ryan Davis, Jeff Fox



Outline

- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson



EarthScope MT Facility Status

Shane Ingate

EarthScope USArray MT Manager

EFEC Site Review

May 17, 2006



MT Status Report - By Task

- Management Activities
 - EMWoG
 - Change Order #15
- MREFC Status
 - Procurement
 - Backbone construction
 - Co-location test
- O&M Status
 - Mobile (Transportable)
- Other Activities, Planning and Opportunities



MT Re-structure

- A USArray Magnetotelluric Manager will be responsible for coordination of MT activities and oversight of the portable MT program. The MT Manager will report to the IRIS President as PI for USArray.
- A *Magnetotelluric Working Group* will be established to provide advice to the MT Manager. This working group will be constituted under and report to the IRIS Coordinating Committee. EMWoG has been established as a joint working group of IRIS and EMSOC, the electromagnetic consortium.

After USArray Site Review, May 2005



ElectroMagnetic Working Group (EMWoG)

EMSOC

ElectroMagneticStudiesOfTheContinents

Members

- Gary Egbert (OSU)
- Rob Evans (WHOI)
- Shane Ingate (IRIS) - Liason
- Dean Livelybrooks (UO)
- Kevin Mickus (Miss State)
- Stephen Park (UCR)
- Adam Schultz (OSU)
- Martyn Unsworth (U. Alberta)
- Phil Wannamaker (UU) - Chair

Observers

- Tim Ahern (IRIS)
- Kent Anderson (IRIS)
- Bob Busby (IRIS)
- Jim Fowler (IRIS)




Meetings

- Nov 22, 2005
- Dec 20, 2005
- Jan 17, 2006
- Feb 2, 2006
- Feb 21, 2006
- Mar 9, 2006
- Mar 23, 2006
- Apr 11, 2006
- Apr 25, 2006

•All Minutes at <http://www.emscope.org>



The logo for the IRIS (Institution for Research in Seismology) program, featuring a blue seismic waveform above the word "IRIS" in a large, blue, serif font.



- 
- # EarthScope Project Change Request
- Page 1
- Change Order Tracking Number:
- 
- Date:
- 
- ## REQUESTED BY:
- | | | |
|-------|---------|--------|
| Name: | E-mail: | Phone: |
|-------|---------|--------|
- ## CHANGE:
- | | | |
|--|-----------|-----|
| Type of Change: | MREFC | O&M |
| WBS#: | WBS Name: | |
| Description of Change: (If you need additional space, continue on page 3.) | | |
- ## REQUEST:
- | | | |
|------------------------------|--------------------------|-----------------------|
| Management Reserve Cost = \$ | Into MR | Out of MR |
| Type of Management Reserve: | Internal Savings Account | NSF Held Contingency |
| Schedule Change = | months | (-) Delay (+) Forward |
- ## IMPACT: (If you need additional space, continue on page 3.)
- | | | | |
|--|-----|----|--------------------|
| Will future MREFC budgets be affected by the change? | YES | NO | If Yes, Amount: \$ |
| Describe Affect: | | | |
| Will future O&M budgets be affected by the change? | YES | NO | If Yes, Amount: \$ |
| Describe Affect: | | | |
| Will the milestones be affected by the change? | YES | NO | |
| Describe Affect: | | | |
| Will other WBS tasks be affected by the change? | YES | NO | |
| Describe Affect: | | | |
- ## APPROVAL:
- | | | | | | |
|------------------------|---------|---------------------|---------|-----------------------------|----------------------|
| Approval Required By: | Stage 1 | Stage 2 | Stage 3 | EarthScope Project Director | NSF Program Director |
| Timeline for Approval: | Normal | Expedite - Need By: | | | |
- Page 3
- urement
FC MT
f the MT
ed in the
- h existing
- .WBS,
baseline.
- ion, and
budget
- | | MRE Total |
|----|-----------|
| \$ | 434,340 |
| \$ | 144,780 |
| \$ | 379,140 |
- | Year | 5 | O&M Total |
|------|---------|--------------|
| \$ | 48,370 | \$ 185,188 |
| \$ | 45,684 | \$ 174,903 |
| \$ | 406,493 | \$ 1,315,312 |
| \$ | 900,340 | \$ 1,673,402 |
- zms. Thirty
eismic)
c)
- ed from
- the R&RA account. This proposal detailed the use of the 30 systems within the Transportable Array: Ten of the 400 stations in each Transportable Array deployment were to have MT installations for the entire 18-month deployment. Twenty MT
- 1

Procurement

- Order for 20 NIMS systems placed Nov 2005
 - Order revised Apr 2006
 - ETA Autumn, 2006
- Order for 7 NIMS systems placed Apr 2006
 - ETA Spring, 2007
- Order total CAD\$412,793 (~\$363K) Concern:
- Availability of suitable ring core material (5/12/06 run failed)



Backbone MT (BBMT)






Backbone Schedule

- 4/30-5/5 ANMO, NM (now Hilton Ranch)
- 5/19-5/23 Parkfield, CA
- 6/5-6/9 Bull Shoals, MO
- 6/22 -6/25 Wild Horse Valley, OR (now Soap Creek Ranch)
- 7/9-7/14 Conover (COWI), WI
- 8/27-9/1 Alum Ck State Park (ACSO), OH
- 9/17-9/22 Dagmar (DGMT), MT
- 10/15-10/27 Visit any alternative Backbone sites required
- 11/12-11/25 Acceptance testing newly delivered Backbone NIMS



(Note: 2 systems for Backbone testing on loan from EMSOC)

TA Co-location MT.SPC02 and TA.H03A

- Tests conducted at TA.H03A (May 8-12) to determine influence of passive MT recording systems on TA equipment, and impact of TA telemetry and large mass/coil movements on MT.




SPC02/H03A - Interactions



- Effect of large-scale seismic sensor calibration

SPC02/03 - Electrode Test



- Site SPC02 uses Pb-PbCl₂ electrodes with kaolin/KCl buffer in a Russian bucket filled with kaolin/NaCl
- SPC03, separated by 2 m, uses same electrodes with kaolin/NaCl buffer
- Will run for 1 more week



O&M: Transportable MT - OR Pilot


- Pilot Project provides temporary support and cost experience
- Select, permit, install, operate up to 50 MT sites in OR
- ~70 km station spacing
- Two RFPs released April, bidding closed 5/5/06
 - Site selection & permitting(PSP)
 - Installation, operations and maintenance (POM)
- 6 proposals received from for-profit organizations
- 5 months of field work, June-November, 2006
- 10 NIMS on loan from EMSOC
- Oversight conducted via subaward
- Evaluation at end of contract will be conducted
- Why Oregon? Fluids in the Cascade subduction system and tectonic accretion

Transportable MT Planning

GeoFrame community listed priority areas for Flex Array studies

- Cascadia/Idaho bath/Yellowstone/maybe Black Hills
- Salton Sea/Walker Lane
- Mid Continent Rift/Superior area
- S. Appalachians/New Madrid/Reelfoot Rift

These areas will have to get broader community support through the proposal process but they may be tentative choices for us to put our groups of 70 km sites



Other Activities & Opportunities

ESMT pre-IRIS Workshop short course
6/7/06



Siting Outreach

Participating in EarthScope: Hosting a Transportable Magnetotelluric Station

earth
scope
PROJECT
www.earthscope.org

V0603

EarthScope is installing transportable magnetotelluric (MT) stations to record electrical currents in the Earth. These data are used to image the Earth's interior and produce new insights into the composition and physiochemical state of the Earth. Planned for over 1600 sites across the country, EarthScope is seeking participation from local landowners and schools to accomplish this university-based research experiment.

MT Station Specifications

Transportable MT stations have a low profile — there is no noise or motion associated with the equipment. To reduce interference from surface vibrations and solar heating and to protect the equipment, the sensors and associated electronics are buried 3 feet below the ground. Power is supplied by batteries that are buried with the equipment. Two 14-gauge cables, each 300 feet in length, run north-south and east-west from the central equipment site, with the cables either buried 6 inches below the surface or inside a conduit lying on the ground. Data are recorded on site and are retrieved when the equipment is recovered. In areas with livestock, a fence can be erected for protection, although no equipment can be seen when installed.

Installation, Maintenance, and Removal

Installation of an EarthScope transportable MT station usually takes less than 1 day by 2 people. Installation requires the digging of 5 holes for the sensors, each about 3 feet deep and 1 foot in diameter. These holes are in a cruciform shape, about 300 feet apart. A small concrete pad is poured into the bottom of the central hole for the magnetometer. Another larger hole 4x4x2 feet is dug nearby for the case holding the electronics and batteries. Cables running from the central site may be buried 6 inches below the surface or run through conduit and left on the surface. Equipment installation is followed by testing and reconditioning landscaping. The buried equipment is heavily insulated and the equipment case is often completely covered with soil or rocks to keep the temperature stable.

The MT stations are temporary, remaining in place for about 1 month and are then removed and reused at another site. The equipment operates continuously and requires no maintenance. A service trip may be necessary 1 to 2 weeks after installation, to ensure the equipment is operating normally. Disassembling the MT station takes a few hours. EarthScope removes all the equipment and fill in the holes. If requested, the concrete pad from the central hole can also be removed.

EarthScope will:

- Respect the property and privacy of landowners throughout the experiment, notifying the landowner whenever access is required.
- Be responsible for the security and operation of the station.
- Assume liability if the equipment is damaged or stolen, remain responsible for any damage done to the landowner's property, and hold the landowner harmless for any loss or injury.
- Remove the equipment completely after the experiment and return the ground to its original contours.
- Provide the landowner with updates about the project.





Diagram showing the spatial arrangement of key MT system components.



EOS paper (EMWoG)

EOS

Magnetoseismology (McMAC, funded by NSF/ATM)





Outline

- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson

The background of the slide is a topographic map of the Earth, showing landmasses in green and brown and oceans in blue. The EarthScope Project logo is centered at the top. It features the word "earth" in a white serif font, "scope" in a larger white serif font with a small globe icon replacing the letter 'o', and the word "PROJECT" in a smaller, spaced-out, orange sans-serif font below it.

earth scope PROJECT

Data Management Center

Tim Ahern

Data Management System Program Manager

*EFEC Site Review
May 17, 2006*




DMS Topics


- Earned Value Management
- EarthScope Data Volumes
- USArray Data Quality Issues
- Product Management System (SPADE)
- PBO and SAFOD Seismic Data
- EarthScope Data Usage

Data Management EVM

1.4.5 Data Management



EarthScope Data Volumes






Data Quality


- Current emphasis
 - Data completeness
 - Correct Metadata
 - defined in the SEED format for scientific use of EarthScope data
 - Coordinated between DMC and ANF, USGS, AOF
- Near term
 - Features on Power Density Function Plots
 - Closer review of problems identified by the automated QA system

N2, N6

Transportable Array Performance




Backbone Performance



April 2005

March 2006

Overall USArray Performance





Product Management System



SPADE: Searchable Product Archive and Distribution Engine

USArray Data Management Plan

Uniform Product Distribution System

As part of the developments within the IRIS DMS we will develop the Uniform Product Distribution System (UPDS). This system will be a fairly complete web service implementation including leveraging technologies such as XML, SOAP, WSDL and we hope an instantiation of UDDI. The UDDI will act as a yellow page directory from which individuals or applications can discover resources such as USArray products on the Web, determine how to use them, and even manipulate them through other Web Services.

Year 3 Quarter 2

Beta Test

Year 3 Quarter 1

- Released submit and query client applications and a running archive server for the IRIS Data Management Center's Uniform Product Distribution System. This release is for system testing and evaluation purposes and exposes the entire planned query feature set. Queries to the archive are by product type and can contain filter constraints for any of the identified metadata fields. This is a testing- and evaluation-only release, and, as such, the user interface is not in its final form.

Year 2 Quarter 4

- Added support to the Uniform Product Distribution System for optional metadata fields, optional client-side product validation, database extension, and name space-aware product processing.

Year 2 Quarter 3

- Continued development of Uniform Product Distribution System at the IRIS Data Management Center. Focused on the consideration of various design and implementation questions, particularly the structure of the document archive, general product XML schema questions, and issues relating to system and product definition and extension.

Year 2 Quarter 2

- Completed Uniform Product Distribution System requirements gathering. Submitted a preliminary WBS and schedule. Began detailed design and development on the web service-based submission component with an emphasis on handling generic data products.

Year 2 Quarter 1


- Began design and development of the Uniform Product Delivery System at the IRIS Data Management Center. Feedback will be sought to insure compatibility with community needs.

Year 1 Quarter 4

- Design has begun on the Uniform Product Distribution System for the distribution of EarthScope data products.

Product Archiving for USArray ... and more

Architecture





FARM Products from TA Stations



Searchable Product Archive and Distribution Engine -beta

NOTE: This system is under development.

Results should be considered incomplete and subject to change.

Select Product

Choose a product
Common metadata
shakemap_grid
Hypocenter
USArrayStation
Event

Product Type

☒ FarmProduct
☐ CMT
☐ SAFOD_WellLog
☐ WWSSN_FilmChip_Image
☐ PBO_Wrapper

Get Fields

Or you can [browse the product archive](#).



Searchable Product Archive and Distribution Engine -beta

NOTE: This system is under development.

Results should be considered incomplete and subject to change.

Enter Query Filters

Product Type: {http://www.iris.edu/upds/iris_farm}-FarmProduct
Description: IRIS FARM Event product.

Field	Value	Description
ProductBase.CreateTime	<input type="text"/>	Timestamp of when product was created.
ProductBase.Description	<input type="text"/>	Description of this product.
ProductBase.ProductID	<input type="text"/>	Unique (within source) product ID.
ProductBase.SourceID	<input type="text"/>	Unique UPDS product source ID.
FarmProduct.Event.Latitude	<input type="text"/>	Origin latitude.
FarmProduct.Event.Longitude	<input type="text"/>	Origin longitude.
FarmProduct.Event.Time	<input type="text"/>	Origin time.
FarmProduct.Event.Depth	<input type="text"/>	Origin depth.
FarmProduct.Origin_Source	<input type="text"/>	Source Institution.
FarmProduct.ChannelData.*	<input type="text"/>	Collection of FarmProduct.ChannelData.*
ChannelData.AZDistance	<input type="text"/>	Azimuthal distance.
ChannelData.Channel	<input type="text"/>	Channel code.
ChannelData.Location	<input type="text"/>	Location code.
ChannelData.Network	<input type="text"/>	Network code.
ChannelData.Noise	<input type="text"/>	Channel data noise.
ChannelData.SNR	<input type="text"/>	Signal-to-noise ratio.
ChannelData.SigPhase	<input type="text"/>	Signal phase.
ChannelData.Station	<input type="text"/>	Station code.
FarmProduct.Magnitude.*	<input type="text"/>	Collection of FarmProduct.Magnitude.*
Magnitude.Contributor	<input type="text"/>	Source for this magnitude.
Magnitude.type	<input type="text"/>	The magnitude type.
Magnitude.value	<input type="text"/>	The magnitude value.

Results and Selection



Searchable Product Archive and Distribution Engine -beta

NOTE: This system is under development.

Results should be considered incomplete and subject to change.

Available Products

Product Type: {http://www.iris.edu/upds/iris_farm}-FarmProduct

Query:

- ChannelData.AZDistance >= 10
- ChannelData.AZDistance <= 40
- ChannelData.Station = 109C

Returned 11 products.

Select	Product ID	Source ID	Description
<input type="checkbox"/>	20050923_134831.4.farm	DMC	2005-09-23 13:48:31 lat: 16.13100 lon: -87.48800
<input type="checkbox"/>	20050803_110315.1.farm	DMC	2005-08-03 11:03:15 lat: 11.24700 lon: -85.54100
<input type="checkbox"/>	20050723_200905.4.farm	DMC	2005-07-23 20:09:05 lat: 12.07800 lon: -85.97100
<input checked="" type="checkbox"/>	20050627_113545.6.farm	DMC	2005-06-27 11:35:45 lat: 18.78100 lon: -107.29800
<input type="checkbox"/>	20050630_212636.0.farm	DMC	2005-06-30 21:26:36 lat: 8.44700 lon: -82.87300
<input type="checkbox"/>	20050702_021643.7.farm	DMC	2005-07-02 02:16:43 lat: 11.24500 lon: -86.17200
<input checked="" type="checkbox"/>	20050702_041104.0.farm	DMC	2005-07-02 04:11:04 lat: 11.40700 lon: -86.25200
<input type="checkbox"/>	20050615_025053.1.farm	DMC	2005-06-15 02:50:53 lat: 41.30100 lon: -125.97000
<input type="checkbox"/>	20050617_062142.2.farm	DMC	2005-06-17 06:21:42 lat: 40.76800 lon: -126.57400
<input type="checkbox"/>	20050508_170735.7.farm	DMC	2005-05-08 17:07:35 lat: 20.35100 lon: -109.19400
<input type="checkbox"/>	20051017_215922.7.farm	DMC	2005-10-17 21:59:22 lat: 11.67700 lon: -85.85000

Select All

Clear All

Package format:

☒ .TAR.GZ

☐ .ZIP

Get Selected

All FARM Products for Station 109C
Between 10 and 40 degrees
from an event



Common Queries

DublinCore Metadata

Enter Query Filters

Product Type: {http://www.iris.edu/upds}-ProductCommon
Description: Query all products by common metadata fields.

[Browse All](#) ProductCommon products.

Field Value

DublinCore.contributor
DublinCore.coverage
DublinCore.creator
DublinCore.date
DublinCore.description
DublinCore.format
DublinCore.identifier
DublinCore.language
DublinCore.publisher
DublinCore.relation
DublinCore.rights
DublinCore.source
DublinCore.subject
DublinCore.title
DublinCore.type

ProductBase.CreateTime

ProductBase.Description

ProductBase.ProductID

ProductBase.SourceID

ProductCommon.Latitude.Maximum

ProductCommon.Latitude.Minimum

ProductCommon.Longitude.Maximum


ProductCommon.Longitude.Minimum

ProductCommon.Time.Maximum

ProductCommon.Time.Minimum

ProductKeyword.Keywords

Select	Product ID	Source ID	Description
<input checked="" type="checkbox"/>	12985460	NEIC	2004-12-26 08:58:50 lat: 3.29700 lon: 95.77800
<input type="checkbox"/>	12985475	NEIC	2004-12-26 10:59:12 lat: 3.17600 lon: 94.25900
<input type="checkbox"/>	12992970	NEIC	2004-12-26 23:06:32 lat: 3.70300 lon: 94.02100
<input type="checkbox"/>	13038865	NEIC	2004-12-26 08:58:53 lat: 3.31600 lon: 95.85400
<input type="checkbox"/>	13038875	NEIC	2004-12-26 10:59:14 lat: 3.20700 lon: 94.32300
<input type="checkbox"/>	12985460	NEIC	2004-12-26 08:58:50 lat: 3.29700 lon: 95.77800
<input type="checkbox"/>	12985475	NEIC	2004-12-26 10:59:12 lat: 3.17600 lon: 94.25900
<input type="checkbox"/>	12992970		on: 94.02100
<input type="checkbox"/>	12985461		on: 95.78000
<input type="checkbox"/>	12985477		on: 94.26000
<input type="checkbox"/>	12992972		on: 94.02000
<input type="checkbox"/>	13038865		on: 95.85400
<input type="checkbox"/>	13038875		on: 94.32300
<input type="checkbox"/>	13091384		on: 95.98200
<input type="checkbox"/>	13091403		on: 94.13900
<input type="checkbox"/>	13091413		on: 94.37700
<input type="checkbox"/>	13091420		on: 94.28900
<input type="checkbox"/>	13091563		on: 94.08600
<input type="checkbox"/>	13415388		on: 95.98200
<input type="checkbox"/>	13415407		on: 94.13900
<input type="checkbox"/>	13415417		on: 94.37700
<input type="checkbox"/>	13415424		on: 94.28900
<input type="checkbox"/>	13415567		on: 94.08600
<input type="checkbox"/>	20041226_150633.2.farm	DMC	2004-12-26 15:06:33 lat: 3.65100 lon: 94.08600
<input checked="" type="checkbox"/>	20041226_005853.4.farm	DMC	2004-12-26 00:58:53 lat: 3.29500 lon: 95.98200
<input type="checkbox"/>	1226041	Harvard Seis. CMT	OFF W COAST OF NORTHERN mb=5.6




This Example Returns

- Hypocenters
- TA FARM Products
- Harvard CMT's

All Products

- within a lat-lon box
- on December 26, 2004



3 items, 114.28 GB available

SPADE and EarthScope Components

- SPADE already has
 - Ingested PBO XML Products
 - Wrapped SAFOD Products and ingested them
- Designed as a distributed system
 - Instances of SPADE could be running at
 - EarthScope HQ
 - NSF
 - PBO
 - SAFOD
 - USArray





Current Status - PBO Strain

13 Borehole Strain Stations

From ANF and PBO

99.9% Data Return





We also receive borehole strain data in native
Bottle format via Unidata LDM

Current Status - PBO Strain

96.4% Data Return

2 Laser Strain Stations




We also receive laser strain data in native
ICE-9 format via Unidata LDM

Current Status - PBO Seismic


99.4% Data Return

13 Borehole Seismic Stations

Borehole Seismic Stations




N10



SAFOD Data


- All Data from NCEDC Electronically
 - All metadata will come from SAFOD
 - Data Manager & NCEDC
 - Real Time Telemetry
 - 90 gigabytes/year
 - Ingest into BUD and apply QUACK QA
 - Triggered Data
 - 85 gigabytes/year
 - Ingest into BUD and do not apply QUACK
 - Managed as Products?
 - Continuous High Sample Rate
 - 12 terabytes/year
 - Ingest electronically using method TBD
 - Data will be episodic
 - Develop appropriate QA (gaps, overlaps, SNR?)
 - Store as Tier-2 data





EarthScope Data Usage:


Shipments - 2.5 times higher rate than last year





EarthScope Data Usage: Data Volume Shipped

**SAFOD and USArray Shipment Volume through March
exceeds entire year of 2005**



USArray Staff at the DMC



Lonny Jones



Peg Johnson




Mari Francissen



Tim Ahern



Linus Kamb



Chad Trabant



Mary Templeton



Stacy Fournier



Thani Rojanaparpai



Outline

- USArray Overview
 - Agenda/Logistics
- USArray Facility Construction Update
 - Transportable Array – Bob Busby
 - Flexible Array – Marcos Alvarez
 - Permanent Array – Kent Anderson
 - Magnetotellurics – Shane Ingate
 - Data Management – Tim Ahern
- Conclusion – David Simpson

The background of the slide is a topographic map of the Earth, showing landmasses in green and brown and oceans in blue. The EarthScope Project logo is centered at the top. The word "earth" is in a white serif font. The word "scope" is in the same font, but the letter "o" is replaced by a small globe showing the Americas. Below "scope", the word "PROJECT" is written in a smaller, spaced-out, orange sans-serif font.

earth scope PROJECT

USArray EFEC Site Review David Simpson

May 17, 2006



USArray Developments 2005-2006

USArray Team is in place and performing well

- USArray Manager appointed
- TA, MT Managers appointed
- TA, FA, MT, DMS, TACO staffing filled
- TA Operational Plan established
 - Permanent positions filled
 - Scalable contractor support (construct and install) established
 - Siting plan established
- FA operations and field support active at NMT
- PA activities strengthened at ASL
- Reporting and EVM practices improved
- April baseline revisions adopted
 - Transportable deployment efficiency
 - Revised costing, especially for Management, FA and PA



USArray Developments 2005-2006

• Community Involvement

- USArray Advisory Committee
 - Meeting 12/05, 03/06, 05/06
- TA Working Group
 - Meeting 12/05, 04/06, monthly conference calls
- PA Working Group
 - Teleconferences as required
- MT Working Group
 - Meeting 12/05, bi-weekly conference calls
- Siting Workshops
 - Oregon (6/05), Arizona (11/05), Utah (5/06)
- GeoFrame
 - St Louis 02/06
- IRIS Workshop
 - June 7-10, 2006
 - “USArray Today,” June 8
 - MT and Data Access pre-Workshop short courses, June 7



USArray Developments 2005-2006

- Data Utilization and PI Interactions
 - Flexible Array
 - PI training and field support
 - Transportable Array
 - TA Working Group
 - Noise assessment and data quality
 - Permanent Array Network
 - Siting guidance and interactions with TA, MT and PBO
 - Magnetotelluric
 - EMWoG, EMSOC and Oregon Pilot Project
 - Regional Networks and NEIC
 - Access to current TA data
 - Future adoption of TA stations – especially with non-NSF funding
 - Data Management
 - Providing data to users and feedback on access tools and products


TRACKING THE PROGRESS OF THE USARRAY TRANSPORTABLE ARRAY: SURFACE WAVE TOMOGRAPHY FROM AMBIENT SEISMIC NOISE

Morgan P. Moschetti, Michael H. Ritzwoller, Nikolai M. Shapiro
Center for Imaging of the Earth's Interior
Department of Physics, University of Colorado at Boulder



QuickTime™ and a
TIFF (LZW) decompressor
are needed to see this picture.

10/2004 - 4 weeks stacked, 16 sec



2316 ray paths

